

1400 Coliseum Blvd. 36110-2400 ■ Post Office Box 301463 Montgomery, Alabama 36130-1463 (334) 271-7700 **FAX** (334) 271-7950

May 5, 2014

BRANDYE L. WILLIAMS MAJ, CM **Environmental Staff Officer** ARNG-ILE-C 111 S. George Mason Drive Arlington, VA 22204

RE: ADEM Response: Feasibility Study (FS) for the Alabama Army National Guard (ALARNG)

OMS-28, dated February 7, 2014.

Mobile OMS-28, Mobile County, Alabama

Ficklool/for

DSMOA ID: 535-223-0031

Dear Major Williams:

The Alabama Department of Environmental Management (ADEM or the Department) has reviewed the Alabama Army National Guard's subject document. Based on this review, the Department has provided comments in the attached document. The Department's comments should be addressed as part of the upcoming Proposed Plan.

If you have any questions or concerns regarding this matter, please contact Mr. Colin Mitchell of the Governmental Hazardous Waste Branch at 334-271-7967 or via e-mail at cjmitchell@adem.state.al.us.

Sincerely,

Stephen A. Cobb, Chief

Governmental Hazardous Waste Branch

Land Division

Attachment

SAC/TPS/CJM/akr

Cc: Sheri Festoso, Alabama National Guard

Melissa Shirley, USACE Mobile

Decatur Branch

(256) 353-1713

2715 Sandlin Road, S. W.

Decatur, AL 35603-1333

(256) 340-9359 (FAX)

Major Brandye Williams May 5, 2014 Page 1 of 1

ATTACHMENT Feasibility Study for the ALARNG OMS-28 ADEM Review Comments Fort Rucker

Section 4.2.4.4 Groundwater Performance Monitoring: It is unclear whether groundwater monitoring will continue after the active remediation phase is completed. Groundwater monitoring and delineation of the contamination plume must continue as long as contamination remains above Maximum Contaminant Levels (MCLs). The Department requests that the Proposed Plan clearly state that groundwater monitoring will continue as long as contamination above MCLs exists at the site.

General Comment: It is unclear what the path forward will be if the proposed remediation alternative is unsuccessful in reducing contamination levels below MCLs within the expected timeframe. The Department requests that a contingency plan be developed that briefly outlines a path forward in the event that contamination remains in place at the completion of the remediation phase of the project.